

20 and 31 October 2025

## SOLEIL Report

Laurent S. Nadolski\*

Accelerator Physics Group Leader

Coordinator of the Accelerator Construction Program of SOLEIL II  
on behalf of the Accelerators and Engineering Division

A. Moutardier  
Operation Group

\*[laurent.nadolski@synchrotron-soleil.fr](mailto:laurent.nadolski@synchrotron-soleil.fr)


- **SOLEIL Status Report**

- Main Statistics
- Focus on Major Incidents
- Main Developments

- **SOLEIL II:  
Entrance in Execution Phase**

- Project Timeline and Funding Situation
- Freezing the Booster Lattice
- Freezing the Storage Ring Lattice
- Launching Major CFTs
- Personal Selection of Highlights

- **Conclusions and Perspectives**



France  
South of Paris

29 beamlines

1 CRYO-EM Microscope (French network with ESRF & Strasbourg)

Location: France, 11 km South of Paris

Circumference: **354 m**

Commissioning: 2026

**24** straight sections

(variable length)

SDL: 4 x **12 m**

SDM: 12 x **7 m**

SDC: 8 x **3.6 m**

**29 beamlines + 1 Cryo-EM**

- 2 IR
- 7 on bending magnets
- 20 on insertion devices





Table 1: Storage Ring Main Parameters

Parameters	Values
Energy	2.75 GeV
Circumference	354.097 m
Natural chromaticities (H/V)	-53/-19
Natural Emittance	4.0 nm · rad
Number of Cells/Symmetry	16/1
Tunes (H/V)	18.155 / 10.229
RF frequency (harmonic number)	352.197 MHz (416)
Total RF Voltage	2.8 MV

---

# SOLEIL Major Statistics






# 2025 Beam Calendar: 5 RUNs

janv 2025	févr 2025	mars 2025	avr 2025	mai 2025	juin 2025	juil 2025	août 2025	sept 2025	oct 2025	nov 2025	déc 2025
mer 01		sam 01		mar 01	jeu 01	dim 01	mar 01	ven 01	lun 01	mer 01	sam 01
jeu 02		dim 02		mer 02	ven 02	lun 02	mer 02	sam 02	mar 02	jeu 02	dim 02
ven 03	01	lun 03		jeu 03	sam 03	mar 03	jeu 03	dim 03	mer 03	ven 03	lun 03
sam 04		mar 04		ven 04	dim 04	mer 04	ven 04	lun 04	jeu 04	sam 04	mar 04
dim 05		mer 05	10	sam 05	jeu 05	dim 05	mer 05	ven 05	lun 05	mer 05	jeu 05
lun 06		jeu 06	A	dim 06	mar 06	ven 06	dim 06	mer 06	sam 06	lun 06	jeu 06
mar 07		ven 07	A A A	lun 07	mer 07	sam 07	lun 07	jeu 07	dim 07	mar 07	ven 07
mer 08	02	sam 08	A A A	mar 08	jeu 08	dim 08	mar 08	ven 08	lun 08	mer 08	sam 08
jeu 09		dim 09	A A A	mer 09	ven 09	lun 09	mer 09	sam 09	mar 09	jeu 09	dim 09
ven 10		lun 10	A A Tv	jeu 10	sam 10	mar 10	jeu 10	dim 10	mer 10	ven 10	lun 10
sam 11		mar 11	B B B	ven 11	dim 11	mer 11	ven 11	lun 11	jeu 11	sam 11	mar 11
dim 12		mer 12	U U U	sam 12	jeu 12	dim 12	mer 12	ven 12	lun 12	mer 12	jeu 12
lun 13		jeu 13	11	dim 13	mar 13	ven 13	dim 13	mer 13	sam 13	lun 13	jeu 13
mar 14		ven 14	U U U	lun 14	mer 14	sam 14	lun 14	jeu 14	dim 14	mar 14	ven 14
mer 15		sam 15	U U U	mar 15	jeu 15	dim 15	mar 15	ven 15	lun 15	mer 15	jeu 15
jeu 16	03	dim 16	H H H	mer 16	ven 16	lun 16	mer 16	sam 16	mar 16	jeu 16	dim 16
ven 17		lun 17	A A Tv	jeu 17	sam 17	mar 17	jeu 17	dim 17	mer 17	ven 17	lun 17
sam 18		mar 18	B B B	ven 18	dim 18	mer 18	ven 18	lun 18	jeu 18	sam 18	mar 18
dim 19		mer 19	U U U	sam 19	jeu 19	dim 19	mer 19	ven 19	lun 19	mer 19	jeu 19
lun 20		jeu 20	08	dim 20	mar 20	ven 20	dim 20	mer 20	sam 20	lun 20	jeu 20
mar 21		ven 21	U U U	lun 21	mer 21	sam 21	lun 21	jeu 21	dim 21	mar 21	ven 21
mer 22		sam 22	U U U	mar 22	jeu 22	dim 22	mar 22	ven 22	lun 22	mer 22	jeu 22
jeu 23	04	dim 23	U U U	mer 23	ven 23	lun 23	mer 23	sam 23	mar 23	jeu 23	dim 23
ven 24		lun 24	A A A	jeu 24	sam 24	mar 24	jeu 24	dim 24	mer 24	ven 24	lun 24
sam 25		mar 25	Cp Cp B	ven 25	dim 25	mer 25	ven 25	lun 25	jeu 25	sam 25	mar 25
dim 26		mer 26	U U U	sam 26	jeu 26	dim 26	mer 26	ven 26	lun 26	mer 26	jeu 26
lun 27		jeu 27	13	dim 27	mar 27	ven 27	dim 27	mer 27	sam 27	lun 27	jeu 27
mar 28		ven 28	U U U	lun 28	mer 28	sam 28	lun 28	jeu 28	dim 28	mar 28	ven 28
mer 29	05	sam 29	U U U	mar 29	jeu 29	dim 29	mer 29	ven 29	lun 29	mer 29	jeu 29
jeu 30		dim 30	U U U	mer 30	ven 30	lun 30	mer 30	sam 30	mar 30	jeu 30	dim 30
ven 31		lun 31	A A Tv	mer 31	jeu 31	dim 31	jeu 31	dim 31	ven 31	mer 31	jeu 31


H	Hybride Top-Up 450 mA \ Hybrid Top-Up 450 mA
U	Uniforme Top-Up 450 ou 500 mA \ Uniform Top-Up 450 or 500 mA
S	1 paquet Top-Up 16 mA \ 1 bunch Top-Up 16 mA
B	Beamlines
Cp	Contrôles RP périodiques, 2 mardis de 7h à 23h \ Periodic RP tests, 2 Tuesdays from 7 a.m. to 11 p.m.
Tv	Tests RP de validation possibles, faisceau Lignes redonné à 10h \ Radiation test possible, Beam given to Beamlines à 10 a.m
A	Temps Accélérateurs \ Machine tests

4905 hours, divided into five RUNs are scheduled for the Beamlines in 2025.

# USERS Photon Beam Availability



# Performance Details in 2025 (up to RUN4)




Several beam excitations due to CPMU18 Cristal installation (high vacuum)

One long failure on TL1 dipole power supply

The longest RUN of the year (11 weeks)

Many beam losses due to ring RF failure, one human mistake and an electrical issue (Stop of cryo compressor)

Origin of the **71h06** BEAM TIME LOST during run 1 to 4 in 2025



- Breakdown distribution in 2025 (until RUN4).
- Total of 53 failures (until RUN4).
- 5 power outages (until RUN4).

---

# Major Incidents






Issue: Failure of TL1 dipole power supply and inability to find the issue.

Temporary solution: Adaptation and installation of a quadrupole ring power supply

Reason: Fan rack failure (misconception of electrical circuit provide false error)

Impact: Beam interruption (10h17)

March 16<sup>th</sup>, 2025



Faulty fan

LT1 dipole power supply

Quadrupole ring power supply

## Issue: Water leak on LINAC Klystron 2


Temporary solution: Isolation of Klystron 2 and switch to LINAC degraded mode

Reason: A connector was severely damaged by water flow.

Solution: Joint brazed attempt leads to cave in => it has been replaced.

Impact: Beam interruption (2h36)

July 28, 2025







**Issue:** **Cable fire** in a RF SSPA tower of the second RF cavity

**Reason:** Lose grip on at least 3 cables on a combiner

**Solution:** Tightening all cables (add fireproof insulator around cables in progress too)

**Impact:** Beam interruption (2h13)

6<sup>th</sup> juin 2025








# Issue: Abnormal value on an ion pump

Reason: water leak on a nearby quadrupole spraying the ion pump connector.

Solution: Soldering the Qpole leak

Impact: Ion pump out of order

August 30, 2025






# Issue: Several failure on 2 RF power tower leading to 8 beam loss in 2 days

Reason: Failure due to the switch used to pass from operation to test mode

Impact: After the 7th lost: Decision to isolate the 4th cavity power supply and lower beam current at 300 mA

First RUN week in September, 2025




## Issue: Cryomodule stop and issues to restart

Reason: Shutdown of helium compressors due to an emergency cable sectioned in the technical building T3 and succession of failure during restart

Impact: Beam interruption (7h58)

September 16, 2025




## Issue: Water leak in the power supply of a ring quadrupole

Reason: Perforation of a flowmeter connector due to ageing with mechanical stress

Solution: It has been replaced

Impact: Beam interruption (2h18)

September 21, 2025






---

## R&D at SOLEIL










# CRISTAL IVU (U20) undulator substitute by a CPMU18










# Replacement of the upper exit transition of the CPMU18 undulator and setup of the 4<sup>th</sup> vacuum pump removed during undulator installation













**Classical 4-blade X-ray Beam Position Monitors (XBPMs) are not suitable for helicoidal undulators.**

Diamond XBPM imager aimed to visualize the outer part of the photon beam using an annular piece of diamond, thus leading to a better shape reconstruction than with a 4-point measurement.





**Third  
Generation**



**Fourth  
Generation**

**SOLEIL → SOLEIL II**

**Advanced  
Materials**


**Sustainable  
Energy**

**Health &  
Well-Being**

**Environment &  
Geosciences**

**Upgrade**

Budget: See A. Nadji Introduction



- 28 out of 29 beamlines reconducted + 1 Cryo-EM
- Upgrade of LINAC and TL1 @150 MeV before shutdown.
- Construction of a new low-emittance Booster.
- Construction of a new ultra-low emittance Storage Ring (SR).
- Construction of the first three new Insertion Devices.
- Relocation of 6 Beamlines (4 IDs + 2 BMs).
- Adaptation and alignment of other Beamlines.
- Modernization of IT systems.
- Installation of the necessary infrastructure and buildings.
- Commissioning of accelerators: restart of the LINAC, commissioning of the new Booster, and the new Storage Ring.
- Commissioning of ready beamlines and restart of laboratories.
- Opening of beamlines to users.

---

# SOLEIL II Progress Report: Selection



Upgrade Project of the SOLEIL Accelerator Complex, SRN, 2023


<https://doi.org/10.1080/08940886.2023.2186661>

A brief introduction to the Synchrotron SOLEIL and its upgrade programme. *Eur. Phys. J. Plus* **139**, 80 (2024).

<https://doi.org/10.1140/epjp/s13360-024-04872-2>

**28 beamlines**

**1 CRYO-EM microscope**



Twiss functions (horizontal and vertical beta function in red and blue, horizontal dispersion in green) along half of the SOLEIL II storage ring circumference.

Parameters	SOLEIL	SOLEIL II
Energy [GeV]	2.75	2.75
Circumference [m]	354.10	353.98
Maximum Beam Current [mA]	500	500
Lattice Type	DBA	<b>7BA-4BA</b>
Cell Number	24	20
Natural Emittance [pm.rad] Round beam (100% coupling)	<b>3 900</b> -	<b>90</b> <b>54</b>
Energy Spread	1.02 E-3	0.93 E-3
Natural RMS Bunch Length [ps]	16.1	9.0
Transverse Damping Times, $\tau_x/\tau_y/\tau_s$ [ms]	6.9 / 6.9 / 3.5	7.7 / 13.7 / 11.5
Momentum Compaction Factor	4.2 E-4	1.06 E-4
Energy Loss per Turn [keV]	917	471
Overall RF Voltage [MV]	2.6	1.7
RF Frequency [MHz]	352.20	352.31
Synchrotron Frequency [kHz]	4.2	1.7

**Parameters without insertion devices nor harmonic cavities**  
**7 superbend at 2.92 T and 5 at 1.7 T**



# Roadmap: LINAC UPGRADE TO 150 MeV


**Oct/Nov. 25**  
Controls Migration  
**LINAC 3<sup>rd</sup> Modulator Commissioning**

**Dec. 25 / Jan. 26**  
New LINAC **buncher** installation & commissioning  
LINAC AC system installation (1<sup>st</sup> phase)

**March 26**  
LINAC accelerating section conditioning @ 20 MW  
Preparations for PS cable trays  
*Back up for controls migration*


**(May 26)**  
*Back up for controls migration & LINAC conditioning*

**Mid June – End Aug. 26\*\***  
Beam stopper installation  
TL1 Power supply & control installation  
TL1 Quadrupole cooling installation  
LINAC AC system installation (2<sup>nd</sup> phase)  
Shielding installation  
**Commissioning (110 MeV up to 150 MeV)**



Setup of a 3<sup>rd</sup> RF modulator

Temperature measurement of quadrupoles under fan airflow with nominal current set point at 150 MeV




**End 2026 Injection into the booster at 150 MeV**  
**Followed by daily operation**




Build of the new direct beam stop.


- A multi-year RF roadmap, with specific construction milestones
  - RF conditioning: August 2026-Shutdown
  - MC (main cavity) and HC (harmonic cavity) testing in the present storage ring + DLLRF



- **Fundamental system - 5 x 352 MHz HOM-damped cavities**
  - Final Design Review last summer with latest improvements
  - Ongoing studies with Institut de Soudure to test brazing samples of absorber ferrite and define the acceptance criteria
  - **Tuner CFT launched in mid-September** (8 tuners expected by **May 2026**)
  - 250 kW FPC's: built in the framework of a collaboration with CERN
  - Ancillaries CFT's (pick-ups, support frame...) to be launched by **November 2025**
  - Home-made DLLRF prototype ready to be tested in the Booster ring in **November 2025**
  - SSPA upgrade with 9 x new 50 kW towers
- **Harmonic system - 3 x 4<sup>th</sup> harmonic mono-cell cavities**
  - Design made in **collaboration with ESRF**
  - Cavity CFT launched last July, contract signature expected before the end of this year for a **delivery mid 2027**



Microsonic scan of a ferrite plate sample



3D Harmonic Cavity Layout





- **Test area for RF conditioning**

- RF bunker will be adapted by April 2026
- Test area to be completed by the end of August 2026
- Heavy power components located on the **LINAC roof** will allow cavity and coupler conditioning for both Booster and SR (MC + HC) from **September 2026 onwards**.



3rd klystron-modulator in LINAC room

New buncher section




Test area plotted in red



**110 to 150 MeV injector upgrade scheduled during mid-June-August 2026 extended shutdown**



## Reminder



2 sets of Permanent Magnets irradiated at CHARM  
for each PM grade

$\text{Sm}_2\text{Co}_{17}$   
and  
 $\text{Nd}_2\text{Fe}_{14}\text{B}$


[NEW] 2 new sets in May 2025

Nylon boxes with the magnetic field of permanent  
magnets arranged in different orientations (N/S & // or  $\perp$ )

- The two boxes were irradiated at  $1.9 \times 10^{12}$  Si 1 MeV Eq  $n^-$  (electronic radiation damage quantity measured at the sample position), corresponding to approximately  $5 \times 10^{12}$  n·cm $^{-2}$  in terms of neutron fluence.



SOLEIL Permanent Magnet Samples in  
nylon boxes at CHARM




All magnets were measured at SOLEIL using a 2D Hall probe before and after irradiation.

Both faces of each magnet were thus characterized.

- For the  $\text{Sm}_2\text{Co}_{17}$  magnets, **no significant variation in the magnetic field was observed ( $\pm 0.2\%$ )** according to the measurements, with a bench reproducibility of about  $\pm 0.1\%$ .
- For the  $\text{Nd}_2\text{Fe}_{14}\text{B}$  magnets, **the measured field decreased by approximately 2%.**

## Consolidation of the Storage Ring Lattice





## Final adjustments for Beamline performance optimization are made during this very fall

- Complex and interleaved projects have been discussed heavily over the last year with new proposed solutions.
  - Opportunity for THz-IR beamlines
  - [NEW] Low-energy photon extractions (IR, UV, VUV, Visible)
  - [PROGRESS] MARS beamline

## All sources for beamlines are identified for Phase 1



The 3D model is mature: **about 80% for the lattice V3631**








**First Batch: BPM LIBERA Brilliance+**




**RF-Short Circuit valves**



**Getter / Ion Pumps**



**Doublet  
(octupole/sextupole)**




**Building Progress**







**APU250**



**Fast FOFB Steerer (SigmaPhi)**






The assembling of the DNC prototype took place in August 2025.




BPM prototype before welding (@RIAL).

**Test setup of PS cards**




**SR thin septum magnet** (magnet / stored beam pipe / electrical connection / transverse translation) – S. Thoraud – J. Da Silva Castro.



**MARS Beamline Source Point**




**New direct beam stopper (ARDI)**








# Electrical and Water Cooling Distribution Units





Present electromagnet configuration:  
The coils are independently water-connected



Define standard configurations of pre-assembly for water distribution of magnets and vacuum chambers (reduce the number or types).



Cable trays will be designed for supporting workers









- Cut-off frequencies of the final design of the chambers were revealed (late identification in the project) to be very heterogeneous and low in some places (VC shape, VC with antechamber, cooling circuit, photon absorbers)

- Challenging


- Risk assessment to meet the specification
- Are the CDR specifications over-specified?
- Avoid, at all costs, putting the project at risk and keeping the current VC designs.




THE BANDWIDTH: 208 Hz



THE BANDWIDTH: 24 Hz



- **SOLEIL II: a highly ambitious upgrade**
  - A new SOLEIL for tomorrow's science
  - The highest brilliance in its class is not the result of a quest for performance at any price, but a **guarantee of adaptability to the future**.
- **Upgrade Budget Spending**
  - The call for tenders for SOLEIL II has been launched, with **several major contracts already signed** — including BPM systems, RF components, and vacuum equipment.
- **Ensuring technical feasibility through**
  - **Innovative partnerships** established with multiple industrial players
  - An **intensive R&D phase underway**, involving the development and testing of several prototypes
  - Main chamber and magnet tenders (CFTs) planned for 2026
- **Mechanical Integration to freeze the SR Lattice by late 2025**
- **Organization**
  - A new project structure has been implemented to strengthen coordination and clarity of responsibilities.
  - Active work is ongoing to define and manage interfaces across systems and teams.
  - The objective is to deliver an updated and consolidated schedule by the end of the year.
  - At the IT level, agile working methods have been introduced in collaboration with all stakeholders, including the four main programs, to improve responsiveness and cross-functional alignment.
  - The integration of cybersecurity within the IT architecture (including controls) remains a demanding but essential task to ensure system robustness and long-term reliability..
- **Collaboration**
  - In parallel, **collaborative development initiatives** are being pursued with sister facilities and partner companies to foster innovation, share expertise, and strengthen industrial engagement.




EXPERIMENTS UP TO  
10,000 TIMES FASTER



NANOSCALE  
RESOLUTION



EXPERIMENTS UP TO  
1000 TIMES MORE  
SENSITIVE



STUDY OF DEVICES  
IN REAL OPERATING  
CONDITIONS



UNIQUE LIGHT SOURCE,  
FROM INFRARED  
TO HARD X-RAYS



COMPLEMENTARY  
BEAMLINES  
AND TECHNIQUES

Many thanks to everyone  
involved in the project

**THANK YOU FOR  
YOUR ATTENTION**